BRUHAT BANGALORE MAHANAGARA PALIKE, YELAHANKA ZONE

Executive Engineeer
Byatarayanapura Division
B.B.M.P., Bangalore - 92

MODIFIED SCHEDULE - B

Name of the Work: Works Related to Damaged Caused due to Flood in Ward No. 11 (Kuvempunagara).

Sl. No.	Quantity.	Description	Unit	Rates Quoted by Contractor	
				In Figures	In Words
1	1487.06	Removing and Resetting of Footpath Slab etc complete as per specifications and directions of engineer in charge of the work	Sqm	246.00	Rupees Two Hundred Forty Six Only
	189.46	Qty above 125%	Sqm	246.28	Rupees Two Hundred Forty Six And Paise Twenty Eight Only
2	660.67	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost etc complete as per specifications and directions of engineer in charge of the work	Cum	214.00	Rupees Two Hundred Fourteen Only
3	21.00	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8(M5) Using 40 mm nominal size graded crushed coarse aggregates etc complete as per specifications and directions of engineer in charge of the work	Cum	6012.00	Rupees Six Thousand Twelve Only
	2.66	Qty above 125%	Cum	6001.48	Rupees Six Thousand One And Paise Forty Eight Only

Signature of the Contractor

Executive Engineer

Sl. No.	Quantity.	Description	Unit	Rates Quoted by Contractor	
				In Figures	In Words
4	73.95	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates etc complete as per specifications and directions of engineer in charge of the work	Cum	7237.00	Rupees Seven Thousand Two Hundred Thirty Seven Only
5	4.25	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications etc complete as per specifications and directions of engineer in charge of the work	Tonne	106456.00	Rupees One Lakh(s) Six Thousand Four Hundred Fifty Six Only
6	484.83	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge of the Work.	Sqm	2453.00	Rupees Two Thousand Four Hundred Fifty Three Only
7	64.83	Providing & fixing RCC Precast Cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 200mm & down size with steel reinforcement including formwork, lift charges, curing & concrete finished surface both sides etc,. And as per drawing & the direction of Engineer-in-charge	Sqm	5688.00	Rupees Five Thousand Six Hundred Eighty Eight Only
8	607.82	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum etc complete as per specifications and directions of engineer in charge of the work	Cum	85.00	Rupees Eighty Five Only
9	7624.40	Cost of Haulage Excluding Loading and Unloading, Case-1 : Surfaced Road A Taking output 10 t load and lead 10 km = 100 t.km etc complete as per specifications and directions of engineer in charge of the work	T.kms	12.00	Rupees Twelve Only
10	1314.00	Providing and Fixing Steel Work in built up tubular (round rectangular hollowtube etc) truseses etc, including cutting, hoisting, fixing in postion and applying priming coat of approved steel primer including welding and bolted with Special shaped washer set complete electric resistance ordiction butt weleded tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of Engineer in Charge	Kgs	127.00	Rupees One Hundred Twenty Seven Only

Signature of the Contractor

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
Byatarayanapura Division
ಬ.ಮ.ನ.ಪ, ಬೆಂಗಳೂರು.
BBMP, Bangalore - 92